

Winston-Salem MPO
Transportation Update
Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Projects Under Construction								
17BP.9.C.2 (DI00174)	Replace Culvert No. 133 on Ellison Creek at SR 1170 (Dull Rd) in Forsyth County	Oct. 25, 2017	March 23, 2018 <i>(observation period for vegetation until Oct. 12, 2018)</i>	Availability date Dec. 18, 2017	\$491,367	Smith-Rowe LLC	Jordan Scott, PE (336)293-9610	ICT #1 availability date is February 19, 2018. A preconstruction meeting was held on Dec. 5, 2017. Environmental mtg. scheduled on site Feb. 12, 2018 (must take place prior to work beginning). Contractor plans to begin work Feb. 19, 2018. Road to be closed to traffic, and plan to have road reopened to traffic by March 23, 2018.
2017CPT.09.30.10341.1 2017CPT.09.31.20341.1 (C203996)	Milling, Resurfacing, Widening, and Shoulder Reconstruction on 35.9 miles of Various Primary and Secondary Routes in Forsyth Co.	March 21, 2017	Oct. 26, 2018	17.5% Complete	\$6,282,218	APAC-Atlantic, Inc. Thompson Arthur Div.	Jeremy Guy, PE (336)747-7900	Resurfacing work started on 10/25/17. Work has stopped due to Seasonal Limitations.
2017CPT.09.30.10341.1 (DI00171)	Milling, Resurfacing, Shoulder Reconstruction, and Pavement Markings on 3.48 miles of I-40, between Clemmonsville Rd and the I-40/US 311 Split	Sept. 13, 2017	Aug. 24, 2018	Availability date Oct. 16, 2017	\$2,603,174	Sharpe Brothers	Jeremy Guy, PE (336)747-7900	Work has not yet begun on project. Contractor elected to delay the start of the project until the Spring of 2018 to allow the adjacent concrete rehabilitation project to be completed.
I-0911A 34147.3.4 (C203965)	DESIGN BUILD - Grading (Widening), Drainage, Paving and ITS on I-40 from West of NC 801 in Davie Co. to SR 1101 (Harper Rd) in Forsyth Co. (2.614 miles)	July 18, 2017	Dec. 31, 2020 <i>(substantial completion date Nov. 20, 2020)</i>	7% Complete Currently in Design and Permitting Phase	\$71,962,779	Flatiron Constructors, Inc/Blythe Development Co - JV	Jordan Scott, PE (336)293-9610	DESIGN BUILD- Project awarded to Flatiron Constructors, Inc / Blythe Development Co. Joint Venture. Project will widen approximately 3.3 miles of I-40 to a six-lane divided facility from west of NC 801 in Davie County to east of SR 1101 (Harper Road/Tanglewood Park Business Road) in Forsyth County. The project will replace dual bridges on I-40 over the Yadkin River and accommodate a future greenway by replacing the Bert's Way roadway bridge over I-40 with a pedestrian bridge. Design Plans are currently at 60%. Draft Noise report submitted for comments. Final Noise Report provided by late February. Public meeting with Town of Bermuda Run tentatively scheduled in March after final DNR. Construction start mid to late spring 2018.
I-5766 53009.3.1 (C203967)	Express Design Build - Pavement Rehabilitation of I-40 from 0.9 mile E of NC 150 (Peters Creek Pkwy) to NC 109 (Thomasville Rd) in Forsyth County	Feb. 21, 2017	June 1, 2018	93% Complete	\$12,384,965	Lane Construction Corp.	Jordan Scott, PE (336)293-9610	Express Design Build - Work is on hold till more favorable temperatures return. Lanes and ramp closures are scheduled during the night hours during the week and continuous on the weekends. Multiple ICT restrictions prevent contractor from working during expected high traffic volume periods. Grinding operations at 50% complete. Joint replacements and final pavement marking not till Spring 2018.
R-2247CD 34409.3.23 R-2247EC 34409.3.24 (C203840)	DESIGN BUILD - W-S Northern Beltway - Western Section - US 421 Interchange with SR 1891 / Peace haven Rd and Approaches AND US 52/Future I-74 Interchange with NC 65. Reconstruct Interchange.	Nov. 15, 2016	Sept. 5, 2019	19.3% Complete Design and Permitting phase	\$43,900,000	Blythe Construction, Inc	Jordan Scott, PE (336)293-9610	Design Build Project: ROW acquisitions at both Peace Haven and Rural location is still ongoing. Phase permit secured 1/24/18. All noise walls for both Peace Have and Rural Hall sites passed and will be built. Bridge construction on Peace haven and Rural Hall bridge is underway. Clearing and grubbing underway at Peace Haven location. Clearing to begin on Rural hall as ROW becomes available.
R-5789B/C 44919.3.3/4 (DI00175)	Install ADA Ramps, curb & gutter and sidewalks at various locations in Davie and Forsyth Counties	Oct. 25, 2017	May 18, 2018	Availability date Jan. 8, 2018	\$90,631	Eastern Earthscapes & Construction, LLC	Jeremy Guy, PE (336)747-7900	US 158 (Main St) in Mocksville in Davie Co.; NC 66 (Broad St) at NC 65, NC 66 (Broad St) at SR 1651 (Court St), NC 66 (Broad St) at SR 1905 (Lindley St) in Rural Hall; NC 67 (Reynolda Rd) at Fern Cliffe Dr, NC 67 (Reynolda Rd) at Bonbrook Dr, SR 1763 (Indiana Ave) at Perimeter Point Blvd, SR 1763 (Indiana Ave) at Parkwood Ave, SR 1763 (Indiana Ave) at Motor Rd, US 311 (New Walkertown Rd) at Gerald St, US 311 (New Walkertown Rd) at Dellabrook Rd, US 158 (Stratford Rd) at Olive St, SR 3153 (Hanes Mall Blvd) at Westgate Center Dr in Winston-Salem in Forsyth Co.

Winston-Salem MPO
Transportation Update
 Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Projects Under Construction								
U-2579B 34839.3.GV54 (C203484)	W-S Northern Beltway – Eastern Section (future I-74), from US 421/ I-40B to US 158	Oct. 21, 2014	Nov. 1, 2018 <i>(perm. vegetation established by April 30, 2019)</i>	48% Complete	\$153,999,950	Dragados USA, Inc.	Marcus Kiser, PE (336)747-7950	Old Belews Creek Rd and Morris Rd have been permanently closed. Four culverts have been completed. Contractor is working on several bridges throughout the project , grading, paving and drainage pipe installation. Structure work on the new bridge on 158 is nearing completion and grade work in that area is continuing with plans of switching traffic onto this new section of US 158 possibly in the coming weeks. The contractor is working alongside I-40 Business to construct the new lanes and shoulders, however they are working behind barrier wall without the need for lane closures. Some paving and concrete paving operations have begun on the project.
U-2579C 34839.3.GV6 (C203979)	W-S Northern Beltway, Eastern Section (Future I-74), from W. of US 158 (Reidsville Rd) to W. of US 311 (New Walkertown Rd) near Walkertown, 1.99 mi.	Nov. 21, 2017	June 1, 2021 <i>(perm. veg. by Nov. 28, 2021)</i>	Availability date Jan. 2, 2018	\$33,213,319	E.S. Wagner Co., LLC of South Carolina	Marcus Kiser, PE (336)747-7950	Preconstruction meeting was held on January 10, 2018. Contractor began mobilizing equipment to jobsite the week of Jan 22, 2018. Environmental meeting between Contractor, DOT, and Agencies tentatively scheduled for Jan. 30, 2018, to be held before clearing and grubbing begin on project. Contractor hopes to complete project in Dec., 2020, barring any unforeseen events. No adjacent road impacts at this time.
U-2707 34845.3.3 (C203725)	SR 3000, Idols Road Extension, from SR 2999 (Hampton Rd) to US 158 (Clemmons Rd). Two lane shoulder section on new location. Includes Bridge #109 on SR 2999 (Hampton Rd) over NSRR	April 19, 2016	Revised April 30, 2018 <i>(perm. vegetation established by Oct. 27, 2018)</i>	75% Complete	\$11,693,639	Smith-Rowe, LLC	Jordan Scott, PE (336)293-9610	Work began on June 6, 2016. Project completion date extended to 4/30/2018 due to utility delays at Hampton/Idols intersection. Construction of Bridge 656 over Muddy Creek at 95% complete. Stream Mitigation is 100% complete. Work on Bridge 109 over NSRR is on going. Asphalt pavement is down on the majority of the project and is awaiting the final lift. Detour Hampton Rd Spring 2018 for Idols/Hampton intersection tie in work.
U-2827B 34872.3.4 C-5620A 43740.3.2 (C203862)	DESIGN BUILD - US 421 (I-40 Business) improvements from 4th St to East of Church Street in Winston-Salem and upgrade interchange at NC 150 (Peter's Creek Parkway) and I-40 Bus. to interstate standards; Pavement rehab and replace Bridges 178, 269, 278, 286, 288, 291, 293, 305, 312, 313, 336; Construct I-40 Bus. Multi-use Path	Aug. 30, 2016	Nov. 1, 2020	22% Complete (Mobilization, Utilities, and Design Work)	\$99,109,380	Flatiron Constructors Inc. / Blythe Development Co Joint Venture	Mezak Tucker, PE (336)249-6255	Design Build Project - (Segment A - Peter's Creek Parkway Interchange) - Beginning Oct. 9, Apple St will be closed just West of Beaumont St, and Gregory St will be closed just North of Wachovia St. Detours will be in place. Beginning mid-October there will be periodic daytime lane closures along Peter Creek Pkwy in these areas (during non-peak traffic hours) for clearing operations to take place. Beginning January 15, Liberty Street was narrowed to one lane between I-40 Business and Cemetery Street for the demolition of the Steam Academy Building. Anticipate returning to two open lanes during the first week of February 2018. January 29 - February 1, eastbound I-40 Business right lane closure from 9 pm - 6 am each night at Peters Creek Parkway. Fourth Street bridge demolition anticipated for early March 2018. Full closure of US-421/I-40 Business between NC 150/Peters Creek Parkway and US 52 is scheduled to begin in November 2018; Segment C between Main Street and US 52 to reopen in September 2019, for access to downtown; Completion date for Segment B (from Peter's Creek Interchange to Main St) and reopening of US-421/I-40 Business in its entirety by July 31, 2020 (21 month closure); Final Completion date is November 1, 2020.
U-2925 34892.2.2 (C202933)	DESIGN BUILD - Salem Creek Connector from SR 2516 (MLK Jr Dr) to SR 4326 (Rams Dr) in Forsyth County	Dec. 18, 2012	ESTIMATED Jan. 31, 2018	99.5% Complete	\$68,925,000	Blythe Construction	Jeremy Guy, PE (336)747-7950	Design Build Project - Contractor has to place permanent pavement markers on entire project. Waiting on warmer weather. Contractor is working on remaining punch-list items along entire project. Anticipate completing project in February if weather permits.
W-5510 50080.3.FD1 (C203899)	Safety improvements including raised medians, turn lanes, roundabout and intersection relocation, signals, etc. - SR 4315 (S. Main St) from US 421/I-40 Bus/NC 150 ramp to SR 4278 (S. Cherry St) and SR 2648 (Old Winston Rd) in Kernersville	July 19, 2016	July 1, 2018 <i>(perm. veg. established Dec. 28, 2018)</i>	71% Complete	\$4,040,543	Yates Construction Co., Inc	Marcus Kiser, PE (336)747-7950	Backfilling the week beginning the 30th, then seeding and striping. Storm drain installation on the corner at Papa John's the week of the 30th, so that we can get that complete prior to opening the road to traffic. If the weather cooperates, we will be completing all dress-up and miscellaneous work on -Y2- the week of the 30th, and open the road to traffic the week of the 6th. Hunting Creek will be starting Wall 5 next week, with a projected several weeks for completion. The pipe crew will be completing the storm system beside Hardees, then starting on the waterline along Main Street once they complete the work in the current area on -Y2-.
W-5709A 44855.3.1 (D100152)	Overhead Sign Installation on I-40EB approaching US 52 Interchange at Exit 193 in Winston-Salem	May 24, 2017	April 27, 2018	22% Complete	\$72,829	Traffic Control Devices, Inc	Jordan Scott, PE (336)293-9610	Work start date November 1, 2017. Contractor has installed guardrail for sign. Signs are currently being manufactured by Corrections Department.

**Winston-Salem MPO
Transportation Update**
Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Locally Administered Projects Under Construction								
B-5004 41107.3.F1	Replace Bridge #86 over Salem Creek and Bridge #87 over Brushy Fork Creek on Reynolds Park Road in Winston-Salem	Aug. 15, 2016	April 1, 2018	69% Complete	\$3,300,000	Smith-Rowe, LLC	Matt Jones, PE (336)747-7800	Municipal Bridge Project (Non-DOT let) - City of Winston-Salem (FB1700).
U-4741OG 39745.3.FD24	Lantern Ridge Greenway Connector	Summer, 2017	July, 2018	Availability date Sept. 18, 2017	\$471,727	Carolina Environmental Contracting Inc.	Jeff Turner (336)747-7800	Non-DOT let - City of Winston-Salem - work has not yet begun. Preconstruction meeting was held Sept. 27, 2017. No work has begun on project as of 1/24/18.
U-4741OH 39745.3.FD25	Muddy Creek Trailhead and Greenway Connector	Summer, 2017	November, 2017	77% Complete	\$557,333	Carolina Environmental Contracting Inc.	Jeff Turner (336)747-7800	Non-DOT let - City of Winston-Salem - Final inspection to be held in early 2018 to comply punch list.
U-4741OI 39745.3.FD26	Construct greenway trail from Martin Luther King, Jr. Dr. south to Fogle St in Winston-Salem, part of the Piedmont Triad Rail to Trail system	Jan. 28, 2016	December, 2017	79% Complete	\$3,959,092	Smith-Rowe, LLC	Jeff Turner (336)747-7800	Non-DOT let - City of Winston-Salem and Wake Forest Innovation Quarter - All bridges have been installed and construction continues on steps at Fourth St.. Several plan changes have been made and have extended completion date of contract
Projects Under Development								
2018CPT.09.16.1029 2 2018CPT.09.20.1034 2 (DI00192)	Polyurea Pavement Markings on I-85, US 52, I-85 Bus, I-40 in various locations in Davidson and Forsyth Counties	Feb. 14, 2018	June 30, 2018	Availability date March 19, 2018	TBD	TBD	Jeff Turner (336)747-7800	
B-4746 38518.3.1 (C204109)	Replace Bridge #229 on SR 2264 (Akron Dr) over Norfolk Southern Railroad in Winston-Salem	Oct. 18, 2018	TBD	ROW Acquisition in progress	\$4,500,000	TBD	Matt Jones, PE (336)747-7800	Schedule subject to Approved 2018-2027 STIP - let date delayed due to utility delays
B-5148 42309.3.1	Replace Bridge #276 on SR 1001 (Country Club Rd) over NC 67 in Winston-Salem	Jan. 21, 2020	TBD	ROW Jan. 18, 2019	\$4,375,000	TBD	Matt Jones, PE (336)747-7800	Schedule subject to Approved 2018-2027 STIP
B-5770 45726.3.1	Replace Bridge #243 on Salisbury Ridge Rd over NC 150 in Winston-Salem	Jan. 21, 2020	TBD	ROW Jan. 18, 2019	\$4,317,000	TBD	Matt Jones, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Project delayed to avoid impacts during Business 40 project (U-2827B)
B-5771 45727.3.1	Replace Bridge #16 on SR 1611 (Main St) over Muddy Creek in Bethania	May 23, 2018	TBD	ROW Acquisition in progress	\$2,020,000	TBD	Matt Jones, PE (336)747-7800	Schedule subject to Approved 2018-2027 STIP. Currently finalizing plans and working with utilities to relocate their facilities prior to construction.
B-5775 45731.3.1	Replace Bridge #275 on Robinhood Rd over NC 67 (Silas Creek Pkwy) in Winston-Salem	Dec. 21, 2021	TBD	ROW Dec. 18, 2020	\$4,950,000	TBD	Matt Jones, PE (336)747-7800	Schedule subject to Approved 2018-2027 STIP - project accelerated due to additional revenue (HB 97)
B-5948 45985.3.0	Replace Bridge #211 over Norfolk Southern Railroad on SR 2377 (Old Greensboro Rd NE) in Winston-Salem	Aug. 25, 2027	TBD	ROW Aug. 30, 2025	\$2,723,000	TBD	Matt Jones, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP. Planning and Environmental work has begun
B-5950 45985.3.1	Replace Bridge #7 on NC 67 (Silas Creek Parkway, WB lane) over Salem Creek in Winston-Salem	Jan. 1, 2027	TBD	ROW Jan. 1, 2026	\$4,323,000	TBD	Kevin Fischer, PE (919) 707-6514	*Schedule subject to Approved 2018-2027 STIP - Raleigh Let
I-5795 53034.3.1	Pavement Rehabilitation on I-40 from 1.8 miles E. of SR 1003 (High Point Rd) to 0.4 mile E. of SR 2632 (Old Salem Rd)	July 21, 2020	TBD	Planning/ Design in progress	\$22,500,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Revised 2018-2027 STIP - Division Design Raleigh Let (DDRL)
I-5814 50457.3.FS1	Pavement Rehabilitation of I-40 from 0.4 mile E. of SR 2632 (Old Salem Rd) in Forsyth Co to 0.3 mile W of SR 1860 (Macy Grove Rd) in Guilford Co.				\$3,226,000			*Schedule subject to Revised 2018-2027 STIP - Division Design Raleigh Let (DDRL)
I-5857 53060.3.1	Pavement Rehabilitation of I-40 from 0.3 mile E of SR 3153 (Hanes Mall Blvd) to 1.8 miles E of SR 1003 (High Point Rd)				\$10,288,000			*Schedule subject to Revised 2018-2027 STIP - Division Design Raleigh Let (DDRL)
I-5880 53080.3.FR1	I-40/US 311 at NC 109 (Thomasville Rd) /Clemmons Rd in Winston-Salem. Convert Half Split Diamond Interchange at NC 109 to Full Split Diamond Interchange, and remove Half Split Diamond Interchange and Connector Roads at Clemmons Rd.	Nov. 24, 2021	TBD	ROW Nov. 20, 2019	\$12,300,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Division Purchase Order Contract (DPOC)
I-5952 45901.3.1	Pavement Rehabilitation of I-40 from SR 1101 (Harper Rd) in Clemmons to East of US 421/I-40 Business in Winston-Salem	Nov. 20, 2018	TBD	ROW Aug. 20, 2018	\$6,087,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP

Winston-Salem MPO
Transportation Update
 Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Projects Under Development								
I-5981A 47527.3.2	Widen I-40 to 6 lanes from I-74/US 311 to SR 2643 (Union Cross Rd)	Jan. 20, 2026	TBD	ROW Jan. 19, 2024	\$35,324,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
I-5981B 47527.3.3	Widen I-40 to 6 lanes from SR 2643 (Union Cross Rd) to NC 66	Jan. 20, 2026	TBD	ROW Jan. 19, 2024	\$52,056,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
I-5981C 47527.3.4	Widen I-40 to 6 lanes from NC 66 in Forsyth Co to US 421/I-40 Business in Guilford Co	PY	TBD	ROW PY	\$52,056,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP
I-5988 47534.3.1	Upgrade interchange - I-40 at US 52/ 311/NC 8 in Winston-Salem	Jan. 20, 2026	TBD	ROW Jan. 19, 2024	\$80,088,000	TBF	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247A 34409.3.12	DESIGN BUILD - W-S Northern Beltway - Western Section - from US 158 (S. Stratford Rd) to South of I-40	Jan. 1, 2030	TBD	ROW Jan. 1, 2030	\$58,123,000	TBD	Teresa Bruton, PE (919)707-6610	*Schedule subject to Approved 2018-2027 STIP
R-2247B 34409.3.13	DESIGN BUILD - W-S Northern Beltway - Western Section - from South of I-40 to South of US 421 Interchange.	Oct. 20, 2026	TBD	ROW Oct. 20, 2026	\$68,500,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247CA 34409.3.14	DESIGN BUILD - W-S Northern Beltway, Western Section - Interchange with US 421 and Interchange with SR 1140 (Peace Haven Rd)	Oct. 20, 2026	TBD	ROW Oct. 20, 2026	\$55,200,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247CB 34409.3.15	DESIGN BUILD - W-S Northern Beltway - N. of US 421 to SR 1348 (Robinhood Rd)	Oct. 15, 2024	TBD	ROW Oct. 15, 2024	\$54,000,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247D 34409.3.21	DESIGN BUILD - W-S Northern Beltway - (SR 1314) Robinhood Rd/Meadowlark Dr. to NC 67 (Reynolda Rd)	Oct. 18, 2022	TBD	ROW Oct. 18, 2022	\$46,400,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247EA 34409.3.16	DESIGN BUILD - W-S Northern Beltway - NC 67 (Reynolda Rd) to South of US 52	Jan. 19, 2021	TBD	ROW Jan. 19, 2021	\$34,900,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247EB 34409.3.17	DESIGN BUILD - W-S Northern Beltway -Western Section - Interchange at US 52	July 17, 2018	TBD	ROW July 17, 2018	\$113,000,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
R-2247F 34409.3.18	W-S Northern Beltway - Western Section - ITS Deployment for Sections R-2247BA, R-2247BB, R-2247CA, R-2247D, R-2247EA, & R-2247EB	Jan. 1, 2030	TBD		\$8,750,000	TBD	Teresa Bruton, PE (919)707-6610	*Schedule subject to Approved 2018-2027 STIP
R-2577A 37405.3.1	US 158, Widen to Multi-lanes North of I-40 to SR 1965 (Belews Creek Rd), in Forsyth County	Oct. 19, 2021	TBD	ROW Mar. 20, 2020	\$35,500,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Division Design Raleigh Let (DDRL)
R-2577B 37405.3.3	US 158, Widen to Multi-lanes from SR 1965 (Belews Creek Rd) in Forsyth Co. to SR 2034 (Anthony Rd) in Guilford Co	Jan. 20, 2026	TBD	ROW Jan. 19, 2024	\$49,400,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Division Design Raleigh Let (DDRL)
U-2579AA 34839.3.GV3	W-S Northern Beltway, Eastern Section (Future I-74) - I-74 / US 311 to I-40	Sept. 15, 2020	TBD	ROW June 15, 2018	\$30,000,000	TBD	Tatia White, PE (919)707-6342	*Schedule subject to Approved 2018-2027 STIP
U-2579AB 34839.3.GV5	W-S Northern Beltway, Eastern Section (Future I-74) - I-40 to US 421 /NC 150 / I-40 Business	Sept. 15, 2020	TBD	ROW Feb-Mar, 2018	\$90,000,000	TBD	Tatia White, PE (919)707-6342	*Schedule subject to Approved 2018-2027 STIP - Right-of-way acquisition has been accelerated due to additional funding available
U-2579D 34839.3.7	DESIGN BUILD - W-S Northern Beltway, Eastern Section (Future I-74) - US 311 to SR 2211 (Baux Mountain Rd)	March 20, 2018	TBD	ROW Mar. 20, 2018	\$175,500,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP - Project accelerated due to additional revenue (HB 97) - all three projects will be let together
U-2579E 34839.3.8	DESIGN BUILD - W-S Northern Beltway, Eastern Section (Future I-74) - SR 2211 (Baux Mountain Rd) to NC 8 (Germanton Rd)							
U-2579F 34839.3.9	DESIGN BUILD - W-S Northern Beltway, Eastern Section (Future I-74) - NC 8 (Germanton Rd) to East of US 52							

Winston-Salem MPO
Transportation Update
Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Projects Under Development								
U-2729 34853.3.3	Widen SR 1672 (Hanes Mill Rd) to Multi-lanes, from Museum Dr. to SR 4000 (University Pkwy) in Winston-Salem	June 15, 2021	TBD	ROW Acquisition June 21, 2019	\$8,950,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Division Design Raleigh Let (DDRL)
U-2826 34871.3.1	Add lanes of travel to US 52 from South of SR 2747 (Clemmonsville Rd) to Future I-74 (W-S Northern Beltway) (Coordinate with I-5988)	Jan. 1, 2030	TBD	ROW Jan. 15, 2025	\$415,034,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP
U-4734 36600.3.1	SR 2601 (Macy Grove Rd) Extension from SR 1005 (E. Mtn. St) to NC 150 (N Main St) in Kernersville. Four lane Divided Facility on New Location.	June 19, 2018	TBD	ROW Acquisition in progress	\$14,900,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Division Design Raleigh Let (DDRL)
U-5536 44108.3.1	Construct a new route, Great Wagon Rd, from SR 1001 (Shallowford Rd) to SR 1308 (Lewisville-Vienna Rd) in Lewisville	July 30, 2023	TBD	ROW Acquisition July 30, 2021	\$8,080,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Non-DOT let - Town of Lewisville - Public meeting held Tuesday, Nov. 1, 2016. Planning / Design by Town of Lewisville in progress
U-5760 46381.3.1	Kernersville Southern Loop (Phase I)- Widen Big Mill Farm Rd and SR 2649 (Hopkins Rd) to multilanes with sidewalk and bike lanes from south of I40 Bus/US 421 to NC 66 (West Mountain St) and Construct Interchange at US 421/I-40 Bus.	April 19, 2022	TBD	ROW April 17, 2020	\$19,810,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - 2nd PUBLIC MEETING was held on Aug. 24, 2017. (DDRL) Division Design Raleigh Let
U-5786 44358.3.1	Widen SR 1508 (Hickory Tree Rd) from US 52/NC 8/Future I-285 to NC 150	Feb. 21, 2023	TBD	ROW Acquisition Feb. 22, 2021	\$21,889,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule based on Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
U-5824 44395.3.1	Widen NC 66 (Old Hollow Rd) to Multi-lanes, from Harley Dr to Bellaire Cir/Whitehall Village Ln in Walkertown	Feb. 15, 2022	TBD	ROW Feb. 21, 2020	\$15,300,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Project accelerated due to additional revenue (HB 97) - (DDRL) Division Design Raleigh Let
U-5899 44689.3.1	Construct new 2-lane roadway on new location - Forum Parkway Connector, SR 3955 (Forum Parkway) to NC 66 (University Pkwy) in Rural Hall.	June 15, 2021	TBD	ROW Acquisition June 21, 2019	\$3,192,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - New project due to additional revenue (HB 97) - (DDRL) Division Design Raleigh Let - Public meeting scheduled for March, 2018
U-5902A 44725.3.3	Widen NC 150 to multilanes from US 64 to SR 1493 (Frye Bridge Rd)	Jan. 1, 2030	TBD	ROW Acquisition Jan. 30, 2027	\$55,485,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule based on Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
U-6003 47138.3.1	Construct new 2-lane divided facility with bicycle / pedestrian accommodation on new route, from SR 1969 (Piney Grove Rd) to NC 150 (N. Main St) in Kernersville.	June 21, 2022	TBD	ROW June 30, 2021	\$12,524,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Division Purchase Order Contract Let (DPOC) Public Meeting scheduled for January, 2018
U-6004 47139.3.1	Convert SR 1103 (Lewisville-Clemmons Rd) to a 4-lane median divided facility, from I-40 to US 158 in Clemmons	June 17, 2025	TBD	ROW June 30, 2023	\$4,290,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Design Raleigh Let (DDRL) Division Engineer to update Village of Clemmons Council in April, 2018
U-6005 47140.3.1	Widen NC 65 (Bethania-Rural Hall Rd) to multi-lanes, from N. of US 52 to SR 3983 (Northridge Dr) in Rural Hall	June 20, 2023	TBD	ROW June 30, 2021	\$16,128,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
U-6059 47483.3.1	Upgrade interchange at US 421/NC 150 (Salem Parkway) and SR 2662 (Linville Rd) in Winston-Salem	June 17, 2025	TBD	ROW June 30, 2023	\$28,860,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
U-6063 47487.3.1	Construct new route in new location from Peters Creek Parkway to 4th St in Winston-Salem	June 17, 2026	TBD	ROW June 28, 2024	\$2,125,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Purchase Order Contract Let (DPOC)
U-6068 47493.3.1	Widen US 421/NC 150 (Salem Parkway) to 6 lanes from Future I-74 in Kernersville to I-40 in Guilford Co	Jan. 19, 2027	TBD	ROW Jan. 17, 2025	\$94,971,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP Raleigh Let

**Winston-Salem MPO
Transportation Update**
Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Projects Under Development								
U-6074 47498.3.1	Upgrade interchange at US 421 and SR 1122 (Jonestown Rd) in Winston-Salem	Jan. 20, 2026	TBD	ROW Jan. 19, 2024	\$74,100,000	TBD	Laura Sutton, PE (919)707-6030	*Schedule subject to Approved 2018-2027 STIP Raleigh Let
U-6076 47519.3.1	Widen US 158 to 3-lane section from SR 1630 (Baltimore Rd) in Davie Co to SR 1103 (Lewisville-Clemmons Rd) in Forsyth Co	Jan. 1, 2030	TBD	ROW Jan. 23, 2026	\$30,102,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
U-6077 47524.3.1	Widen SR 4317 (Kernersville Rd) to multi-lanes from SR 2632 (Sedge Garden Rd) in Winston-Salem to Harmon Creek Rd in Kernersville	June 16, 2026	TBD	ROW June 28, 2024	\$18,380,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
U-6079 47526.3.1	Extension of SR 2578 (MLK Jr Blvd.), from Northwest Blvd to SR 1770 (N. Marshall St) in W-S - consists of construction of 2-lane median divided facility on new location.	June 15, 2027	TBD	ROW June 30, 2025	\$6,169,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP Division Design Raleigh Let (DDRL)
Y-4809K 40325.3.F5	SR 2349 (Hammock Farm Rd) NSRR Rail Crossing (#470 211S) Closure in Forsyth Co	Sept. 3, 2019	TBD	ROW Acquisition Complete	\$70,750	TBD	Kumar Trivedi, PE (919)707-4109	Coordinating schedule with U-2579C project. Raleigh working with Rail people to include improvements to rail crossing. Non-DOT let - Rail Division
43654 43670	Architectural bridge enhancements on the new US 52 bridges and aesthetic enhancements associated with Salem Creek Connector (U-2925)	TBD	TBD	Planning and Development	\$1,600,000 and \$1,590,000	TBD	Brett Abernathy, PE (336)747-7800	Variety of funding sources – Creative Corridors Coalition, MPO STP/DA, City of W-S, and State Small Construction and Contingency funds. Should know more this Fall, 2016.
Locally Administered Projects under Development								
B-2882 38329.3.1	Replace Bridge #387 Over Peter's Creek on Glade Street in Winston-Salem	Sept. 21, 2020	TBD	ROW Sept. 18, 2019	\$462,000	TBD	Matt Jones, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Municipal Bridge Project - (Non-DOT let) City of Winston-Salem - Planning/Design/Right-of-way/Construction by City of W-S
B-5007 41111.3.1	Replace Bridge #296 over NSRR on West First Street in Winston-Salem	Sept. 30, 2021	TBD	ROW Sept. 30, 2019	\$770,000	TBD	Matt Jones, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Municipal Bridge Project (Non-DOT let) City of Winston-Salem
EB-4020C 33974.1.FD3	Brushy Fork Greenway from Lowery Street to Reynolds Park Rd in Winston-Salem	Feb. 1, 2019	TBD	ROW Acquisition in progress	\$1,175,000	TBD	Brett Abernathy, PE (336)747-7800	(City of Winston-Salem).
EB-5722 50418.3.1	Construct sidewalk on north side of NC 67 (Silas Creek Parkway) to connect existing sections from Bolton Street to Lockland Avenue in Winston-Salem	March 1, 2019	TBD		\$225,000	TBD	Brett Abernathy, PE (336)747-7800	(City of Winston-Salem).
EB-5810 44662.3.1	Construct sidewalks at various locations - Barbara Jane Ave., Byerly Rd, and Barry St. in Winston-Salem	April 10, 2018	TBD	Engineering 2016	\$220,000	TBD	Brett Abernathy, PE (336)747-7800	New project due to additional revenue (HB 97). Funding contingent on receipt of local match commitment from municipality (City of Winston-Salem).
EB-5811 44663.3.1	New Multiuse path, construct pedestrian bridge over the Salem Creek Connector in Winston-Salem	May 1, 2019	TBD	Engineering 2016	\$2,640,000	TBD	Brett Abernathy, PE (336)747-7800	New project due to additional revenue (HB 97). Funding contingent on receipt of local match commitment from municipality (City of Winston-Salem).
EB-5812 44664.3.1	Construct new Salem Creek Greenway, Forsyth Technical Community College to existing greenway at Marketplace Mall in Winston-Salem.	June 1, 2018	TBD	Engineering 2016	\$1,500,000	TBD	Brett Abernathy, PE (336)747-7800	New project due to additional revenue (HB 97). Funding contingent on receipt of local match commitment from municipality (City of Winston-Salem).
U-5539A 50099.3.2	Streetscape Improvement project on Martin Luther King Jr., Drive in Winston-Salem	Dec. 31, 2019	TBD	ROW Acquisition Dec. 31, 2018	\$2,740,000	TBD	Brett Abernathy, PE (336)747-7800	*Schedule subject to Approved 2018-2027 STIP - Non-DOT let - City of Winston-Salem
U-5617 47082.3.1	Improve roundabouts East and West of bridge over US 421 on SR 1173 (Williams Rd); Widen to multilanes from roundabout East of Bridge to West of roundabout at SR 1001 (Shallowford Rd) with sidewalks on both sides.	July 7, 2020	TBD	ROW Acquisition Dec. 30, 2018	\$1,160,000	TBD	Brett Abernathy, PE (336)747-7800	* Schedule subject to Approved 2018-2027 STIP - Non-DOT let - Planning / Design / ROW / Construction by Town of Lewisville

**Winston-Salem MPO
Transportation Update**
Thursday, February 15, 2018

TIP / WBS No.	Description	Let Date	Completion Date	Status	Construction Cost	Contractor	Project Administrator	Comments
Bridge Replacement Projects under Development								
17BP.9.R.43	Replace Bridge #261 over Muddy Creek on SR 1525 (Yadkinville Rd) in Forsyth Co.	Oct. 28, 2020	TBD		\$1,800,000	TBD	Matt Jones, PE (336)747-7800	
17BP.9.R.95	Replace Bridge #241 over South Fork of Muddy Creek on SR 3011 (Old Salisbury Rd) in Forsyth Co.	Aug. 25, 2021	TBD		\$2,000,000	TBD	Matt Jones, PE (336)747-7800	
17BP.9.R.99 (Old B-5152)	Replace Bridge #95 over Blanket Creek on SR 1100 (Lasater Rd) in Forsyth Co.	April 25, 2018	TBD	ROW Acquisition in progress	\$3,000,000	TBD	Matt Jones, PE (336)747-7800	Right of way acquisition is in progress. Utility coordination and design is being reviewed. Final plans are being developed.
17BP.9.R.102 (Old B-4509)	Replace Bridge #210 over Salem Creek on SR 2377 (W. Mountain St) in Kernersville	July 27, 2022	TBD		\$1,400,000	TBD	Matt Jones, PE (336)747-7800	
17BP.9.R.103	Replace Bridge #110 over US 421 on SR 1301 (Scott Rd) in Forsyth Co	Sept. 8, 2021	TBD		\$2,500,000	TBD	Matt Jones, PE (336)747-7800	
Completed Projects								
17BP.9.R.64 (BD-5109 AB/AC) (DI00124)	Replace Bridges No.142 over West fork of Muddy Creek on SR 1639 (Tuttle Rd) and No. 283 over Muddy Creek on SR 1893 (Priddy Farm Rd) in Forsyth County	March 23, 2016	Mar. 31, 2017 <i>(perm. veg. by Oct. 31, 2017)</i>	100% Complete	\$912,953	Eastern Structures, LLC	Jordan Scott, PE (336)747-7950	Project has been accepted. Vegetation has been established and project is complete.
17BP.9.R.65 45355.3.24 (DI00151)	Replace Bridge #73 on SR 2624 (Watkins Ford Rd) over Abbott's Creek	Feb. 22, 2017	Aug. 25, 2017 <i>(observation period for vegetation until March 17, 2018)</i>	100% Complete	\$870,690	Smith-Rowe, LLC	Jordan Scott, PE (336)747-7950	Project has been accepted. Vegetation has been established and project is complete.
2017CPT.09.31. 20341 2017CPT.09.34. 10851 2017CPT.35. 20851 (DI00162)	Milling, Resurfacing, Shoulder Reconstruction, and Pavement Markings on 1 Secondary Route in Forsyth and Various Primary and Secondary Routes in Stokes Co (total of 17.34 miles)	April 12, 2017	Oct. 20, 2017	100% Complete	\$2,586,583	Sharpe Brothers	Jeremy Guy, PE (336)747-7900	All work is complete. Project accepted 10-12-17
2017CPT.09.39. 20342 (DI00157)	Asphalt Surface Treatment (AST) on 38.2 miles of 117 Sections of Secondary Routes in Forsyth Co	March 8, 2017	Oct. 6, 2017	100% Complete	\$1,040,120	Waugh Asphalt, Inc.	Jeremy Guy, PE (336)747-7900	All work is complete. Project accepted 10-16-17
2017CPT.09.21. 10341.1 (C203960)	Contract Resurfacing of 6.36 miles of US 421 from W. of Williams Rd to E. of I-40 Interchange in Forsyth County	Dec. 20, 2016	Nov. 11, 2017	100% Complete	\$4,360,007	APAC-Atlantic, Inc. Thompson Arthur Div.	Jeremy Guy, PE (336)747-7900	Project complete and accepted Nov. 11, 2017.
U-4918B 40929.3.FD1	Construct Multi-use trail from 3rd St to Rams Dr; construct pedestrian amenities and landscape on Fogle St and extend roadway from existing to Research Parkway; construct Central Pond Greenway; construct Patterson Alley sidewalk - part of Rails to Trails South in Wake Forest Innovation Quarter in Winston-Salem	Feb. 8, 2017	October, 2017	100% Complete	\$3,616,255	Lowder Construction	Jeff Turner (336)747-7800	Non-DOT let - Wake Forest Innovation Quarter - - weather conditions have extended completion date. Contractor completing planting/starting punch lists items that hat have seasonal limitations.
U-5551 46310.3.1	Construction of 3-Lane facility in new location, east of SR 1101 (Harper Rd) to SR 1103 (Lewisville-Clemmons Rd) at Towne Center in Clemmons	June 16, 2016	Nov. 3, 2017	100% Complete	\$3,100,000	Triangle Grading Co.	Jeff Turner (336)747-7800	Village of Clemmons administering contract. Construction complete on Oct. 31, 2017.



Forsyth County

Office of Environmental Assistance and Protection

February 15, 2018

➤ Air Quality Notes:

▪ Volkswagen (VW) Settlement

- Governor Cooper formally announced NC DEQ as the lead agency to develop the NC VW mitigation plan for the VW Settlement.
- As DEQ drafts the plan, the Department is meeting with interested parties to gather information and determine the best use of the funds for North Carolina.
- Comments were collected through **December 31, 2017**.
- The funding is the result of an investigation launched in 2015 by then-Attorney General Cooper and other state attorneys general into Volkswagen for making and installing illegal software devices to help some vehicles defeat emission tests.
- The U.S. Environmental Protection Agency discovered that certain diesel-powered automobiles manufactured by VW AG and its Audi and Porsche affiliates circumvented federal air emission standards and violated the Clean Air Act by allowing some vehicles to emit 40 times the allowable levels of nitrogen oxide (NOx).
- The car makers installed defeat devices in 2.0-liter 4-cylinder and 3.0-liter 6-cylinder diesel engines produced between 2009 and 2015.
- To resolve the case, VW will pay \$2.9 billion into an environmental mitigation trust fund to be shared among states and tribes.
- North Carolina expects to receive about \$92 million from the trust between next year and 2027. Under the court-approved settlement, the money must go to reduce NOx emissions to offset the excess emissions caused by VW's deceptive actions.
- The DAQ has created a VW Settlement web page with information regarding the VW Settlement, <https://deq.nc.gov/about/divisions/air-quality/motor-vehicles-and-air-quality/volkswagen-settlement>.

➤ Air Quality Report:

AQI Results # of Days (Ozone and PM2.5)			
	GREEN	YELLOW	ORANGE or higher
2005	181	175	9
2006	186	171	8
2007	201	156	8
2008	217	133	16
2009	270	94	1
2010	230	123	12
2011	247	110	8
2012	273	85	7
2013	252	112	1
2014	222	143	0
2015	271	93	1
2016	235	125	5
2017	248	116	1



Piedmont Authority for Regional Transportation MPO Updates - February 2018

PART Express Updates

PART Express is expanding service to run on Saturday beginning February 3rd. Routes connecting Winston-Salem, Greensboro, High Point and the Greensboro Airport Area will be in operation on Saturdays from 7:00am – 7:00pm. **To celebrate this additional service PART would like to announce that during the month of February you can ride on Saturdays for FREE.**

In addition to Saturday Service, **PART Airport Area Shuttles will roll out with enhanced service on Monday, February 5th.** Five routes around the Coble Transportation Center will provide service to employment locations for the growing airport area. These changes include a dedicated route serving Piedmont Triad International Airport passengers and employees.

Plans are underway to **increase frequency on Route 4 Alamance Burlington Express.** Rider surveys have been completed and service is being planned to help overcrowding on peak hour routes.

SEE YOU ON...

SATURDAY

BEGINNING FEBRUARY 3RD ENJOY SATURDAY SERVICE ON PART EXPRESS ROUTES 1, 2, 3 AND AIRPORT AREA SHUTTLES!

CONNECTING COMMUNITIES

WWW.PARTNC.ORG

**Stay Connected with
PART on Social Media!**



facebook.com/partnc



@PARTNC



@PARTNC

Faces of PART



Malik Speight

Operator of the Month

Congratulations to Malik Speight! Malik has been awarded the Operator of the Month award for his outstanding customer service skills. He currently operates the Greensboro Express Route.



Regional Planning

- Piedmont Triad Regional Modeling Program
 - Worked with NCDOT on Phase III of the Freight Study
 - Community Viz – Greensboro and Guilford County have been running pilot project on data entry
 - Transit Planning & Services
 - Worked on Bus stop amenities program focusing on Freeman Mill and NC 68 Corridors
 - Completed review of Route 6 Surry County and Service Delivery Plan for Rockingham County
 - Other Items
 - Participating in RCATS Transit Plan as a Stakeholder and Provider
 - DCTS Fare Collection Study on Schedule to present
 - Completed request for bus replacement funds through VW settlement program



Commuter Resources / Transportation Demand Management

- Telematics installed on 14 Vanpool Vehicles. Data transmitted by these devices will be used to monitor performance and support monthly National Transit Database (NTD) reporting.
- Launched the WFU “Just Try It” Campaign to introduce vanpooling to faculty and staff.
- Targeted Campaign at Cook Medical to promote to employees traveling to Winston-Salem Facility.



Regional Marketing

- Attended Business 40 Information Fair at Wake Forest Baptist Medical Center to pass out information on PART services to those who will be affected by the road closure.
- TransLoc Real-time bus tracking now available on GTA, HPTS, DCTS, Link Transit and PART. Passengers can download TransLoc Rider App on their smartphone and track buses in real time across the region.



Piedmont Transit Resources Call Center

- The Call Center has been answering calls Monday-Friday 6:30am-8:00pm, will now be expanding to Saturdays 7:00am-6:30pm to help with questions on Saturday Service starting.
- In December the Call Center had 10,275 presented calls with average call duration of 1:15. 52% of the calls were PART, 30% High Point Transit, 16% Davidson County Transit System, and 2% Other.

**Winston-Salem Urban Area
Metropolitan Planning Organization (MPO)
Transportation Planning Calendar of Activities
January 30, 2018**

January 2, 2018 – January 31, 2018

WSMPO STP-DA Call for Projects – Project Submittal Period

February 15, 2018

Regular meeting of the TAC and TCC

TAC review of P5.0 Local Point Assignment Methodology

February 21, 2018

Winston-Salem Bicycle Master Plan Public Meeting
Central Library Auditorium, 660 West fifth Street, Winston-Salem, 5:30pm-7:30pm

March 15, 2018

Regular meeting of the TAC and TCC

TAC Approval of P5.0 Local Point Assignment Methodology

March 21, 2018

NC Safe Routes to School Conference
Koury Convention Center, Greensboro, NC, 8:00am-4:30pm

End of March 2018

NCDOT releases Draft list of Programmed Statewide Mobility Projects

April 1, 2018

NCDOT Deadline for Approval of P5.0 Local Input Point Assignment Methodologies

April 1, 2018 - April 30, 2018

Regional Local Point Assignment Public Review Period

April 1, 2018 - June 30, 2018

P5.0 Regional Impact Local Input Point Window

April 13, 2018

Piedmont Legacy Trails Summit
Rockingham Community College, 8:30am-3:00pm

April 16, 2018

Ethics forms due to State Ethics Commission

April 25, 2018 - April 27, 2018

2018 North Carolina Association of Metropolitan Planning Organizations Conference
Durham Convention Center, 301 Morgan Street, Durham, NC

May 17, 2018

Regular meeting of the TAC and TCC

TAC Review of P5.0 Regional Local Point Assignments

June 21, 2018

****Special TAC Meeting****

TAC Approval of P5.0 Regional Local Point Assignments

July 19, 2018

Regular meeting of the TAC and TCC

End of August 2018

P5.0 Draft list of Programmed Regional Impact Projects Released

September 1, 2018 - September 30, 2018

Division Local Point Assignment Public Review Period

September 01, 2018 - October 31, 2018

Division Needs Local Input Point Window

September 20, 2018

Regular meeting of the TAC and TCC

TAC Review of P5.0 Divisional Local Point Assignments

October 18, 2018

****Special TAC Meeting****

TAC Approval of P5.0 Divisional Local Point Assignments

November 15, 2018

Regular meeting of the TAC and TCC

Beginning of January 2019

2020-2029 Draft STIP Released